

Prestressed Concrete Fabrication Process

Jordan Pelphrey, P.E.

Michigan Bridge Design Conference

March 17, 2021



williams&works
engineers | surveyors | planners

Introduction


- Oregon State University
- Prestressed Concrete Course at OSU
- Keith Kaufman – Adjunct Professor at OSU, from Michigan Tech (BSCE) and Purdue (MSCE, PhD)
- Graduate School – Research Project developing Oregon State-Specific Live Load Factors using Weigh-In-Motion data for ODOT
- Knife River Prestress 2006 – 2017
- Kerkstra Precast – 2017 – 2019



PCI


PCI → International Trade Association and Technical Institute

- Founded in 1954
- Promotes technical understanding and use of high-quality precast and prestressed concrete




Common Design Resources:

← PCI Design Handbook



PCI Bridge Design Manual



CERTIFICATION

➤ PLANT CERTIFICATION

- Ensures plants meet established quality standards

➤ ERECTOR CERTIFICATION

- Ensures erection techniques meet industry standards


➤ PERSONNEL CERTIFICATION

- Sets standards and verifies competence
- PCI Level I/II/III

Precast Benefits

- Benefits


- Construction Speed
- Plant-Fabricated Quality Control
- Fire Resistance and Durability
- Greater Span-to-Depth Ratio
- All-Weather Construction
- LEED Points
- Design Flexibility
- Cost



Quality Assurance / Quality Control



PCI's Big Beam Competition



HISTORY

Walnut Lane Bridge


- First Prestressed Concrete Bridge in the US
 - Precast, post-tensioned beams
- Constructed in Early 1950s
- Spans Lincoln Drive in Philadelphia, PA
- Designed by Gustave Magnel, a Belgian engineer, and Charles Zollman, Magnel's student
- Since been replaced (with prestressed concrete girders) in ~1989




Prestressed Concrete

Two different types:

- Pretensioned




- Post-Tensioned



Materials

- Concrete
 - $f'_{ci} \sim 5.0-7.5$ ksi, $f'_c \sim 8.0-12.0$ ksi
- Prestressing Strand
 - $\frac{1}{2}"\phi$, $\frac{1}{2}"\phi$ Special and $0.6" \phi$ (most common types)
 - $f_{pu} = 270$ ksi, $f_{pj} = 202.5$ ksi (@ 75%)



Stressing

Single Strand ↓



Gang Pull ↓





Harping ↓




Fabricator Sections & Capabilities

- Know Your Fabricators and Their Sections & Capabilities
- <https://www.pci.org/>




Typical Precast/Prestressed Concrete Sections

- Bulb Tee
- Bulb I
- Voided Slabs
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental




Typical Precast/Prestressed Concrete Sections

- Bulb Tee
- Bulb I
- Voided Slabs
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental





Typical Precast/Prestressed Concrete Sections


- Bulb Tee
- **Bulb I**
- Voids Slabs
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental



Typical Precast/Prestressed Concrete Sections

- Bulb Tee
- Bulb I
- **Voided Slabs**
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental






Void Drains

Tie Rod Hardware



Cardboard Voids




Load Indicating Washer (Squirter)

Typical Precast/Prestressed Concrete Sections

- Bulb Tee
- Bulb I
- Voided Slabs
- **Box Beams**
- Deck Bulb Tees
- Tubs
- Segmental





Typical Precast/Prestressed Concrete Sections

- Bulb Tee
- Bulb I
- Voided Slabs
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental




Deck Bulb Tees

- Section Advantages
- Options for deck casting/HMA




Deck Bulb T





Section Properties (gross)									
Width	h	b	A	I	y _b	S _t	S _b	V/S	wt.
(in.)	(in.)	(in.)	(in. ²)	(in. ⁴)	(in.)	(in. ³)	(in. ³)	(in.)	(plf)
60	36	24	771	115491	23.11	8960	4997	3.62	803
72	36	24	843	122143	23.96	10145	5098	3.57	878
84	36	24	915	127782	24.67	11278	5180	3.51	953
96	36	24	987	132630	25.28	12372	5246	3.46	1028




Estimated Span Length (ft.)




Deck Bulb Tees



Deck Bulb Tees





Deck Bulb Tees



Deck Bulb Tees



Deck Bulb Tees




Deck Bulb Tees




Deck Bulb Tees







INTERIOR GIRDER - REDUCE ELEV.



EXTERIOR GIRDER - REDUCE ELEV.



INTERIOR GIRDER - INCREASE ELEV.



EXTERIOR GIRDER - INCREASE ELEV.



Typical Precast/Prestressed Concrete Sections


- Bulb Tee
- Bulb I
- Voids Slabs
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental




Typical Precast/Prestressed Concrete Sections

- Bulb Tee
- Bulb I
- Voided Slabs
- Box Beams
- Deck Bulb Tees
- Tubs
- Segmental





Fabrication Considerations – Forms



Common Fabrication Issues

- Spalls



Common Fabrication Issues

- Stirrup Spacing Too Tight



Common Fabrication Issues

- Inserts and Hardware




Common Fabrication Issues

- Rock Pockets







External Post-Tensioning

- Viable option to increase capacity of Prestressed Concrete members in service



External Post-Tensioning



External Post-Tensioning




Sweep




Fabricator's Bed Capabilities

- Stressing Equipment
- Force on Posts
- Force on Bed



Fabricator's Bed Capabilities

- End Strand Pattern – Post Forces



Build It and They Will Come Section Development Case Study



Overview


- History of the BT90 Section
- Case Study
 - Chemult, OR → US97 over UPRR
 - South Medford Interchange




History of the BT90

- Bulb Tee Spanning Capabilities Prior to the BT90

Bulb T



Section Properties (gross)										
Type	h (in.)	A (in. ²)	I strong axis (in. ⁴)	I weak axis (in. ⁴)	y _t (in.)	y _b (in.)	S _t (in. ³)	S _b (in. ³)	V/S (in.)	wt. (plf)
BT48	48	557	177736	32986	23.53	24.47	7553	7264	2.57	600
BT60	60	629	308722	33202	29.59	30.31	10432	10154	2.61	677
BT72	72	701	484993	33418	35.64	36.36	13606	13340	2.65	755
BT84	84	773	711733	33634	41.69	42.31	17074	16820	2.68	832



History of the BT90

- Production of a Larger Girder Limited By:
 - Available Fabrication Bed Lengths
 - Adequate Shipping Equipment
 - Jacking Limitations
 - Industry Demand



Casting Bed Construction



$P_{\text{Jack}} = 3 \text{ Million lbs. @}$
4 feet Eccentricity




Form Installation



Stressing Setup

- (60) 0.6" Diameter Strands
- $P_{\text{Jack}} = 2,640$ kips
- (6) Holddown Points
 - Fabricator must account for adequate design of their facilities



A construction site for a bridge over a railway. In the foreground, a worker in a yellow safety vest and hard hat stands with their back to the camera. In the background, a yellow P&H crane is lifting a large concrete girder. The bridge structure is made of concrete and steel. The background shows a forested hillside under a cloudy sky.

Mt. Hood to Chemult Design-Build

US97 Over UPRR
Chemult, OR

Chemult, OR

Project Information:

- US97 (2 Lanes & Shoulders) Over UPRR
- Existing Bridge: (3) Span Reinforced Concrete Deck Girder
- Existing Bridge Included a Straddle Bent over Railroad, and had a Severe Skew
- UPRR - Future Track Considerations
- UPRR - Vertical Clearance



New Section Development Process

March 2005:

- Contractor Contacts Precast Fabricator
- Requests New Section Capable of Spanning 170 feet
- Fabricator's Shipping Capacity at 185 kips
- Fabricator Proposes BT90 at 177 feet
- Contractor Directs Engineer To Consider BT90




New Section Development Process

April 2005:

- BT90 Proposed to Owner as Alternative
- Owner Reviews and Requests BT90 Be Considered
- Engineer, Contractor & Fabricator Reevaluate and Agree to Proceed with BT90 Option

Girder Properties:


- $f'_{ci} = 7,000$ psi
- $f'_c = 9,000$ psi
- (60) 0.6" Diameter, Grade 270, Low-Lax Strands
- $L = 183'-3"$ o.-o.
- Weight = 185 kips



New Section Development Process

May 2005:

- Notice to Proceed by Contractor
- ODOT Develops Bulb Tee 90 Standard Drawing
- Fabricator Orders New Form
- Engineer Completes Contract Drawings
- Fabricator Develops Shop Drawings



New Section Development Process

June 2005:

- Materials Ordered
- Forms Installed
- Bed Hardware is Engineered and Installed
- Production Begins

July 2005:

- Girders Shipped and Erected



Fabrication




Loading on Trucks



- Max grade ~ 7%
- Exact route must be checked
- Permits issued



Transportation



4 Pilot Cars
per Truck



Transportation

- Up the Mountain and Through the Tunnel
- 7% Grade at 10 MPH with Construction in the Tunnel!



Erection



Chemult Recap


- Chemult Project Originally Supposed to use Box Beams
- BT90 Met Industry Demands
- Allowed Structure Type to be Constructed
- Opened the Door for Future Long-Span BT90 Projects!



BT90 Development

South Medford Interchange:

- Highland Drive Over Bear Creek
- (34) BT90's in Southern Oregon
- Originally Supposed to be BT84's
- Project Demands Pushed the Span Length → BT90 = Perfect Solution!



BT90 Development - South Medford Interchange

Shipping:



Where to Now?

How to Start Down the Road of Precast?

- Where to start?
- What to do before reaching out?
- Preliminary design/full design?
- Are there span tables?
- What all do the fabricators do?
- Relationship between various entities?





Thank You!

Jordan Pelphrey, P.E.

Pelphrey@Williams-works.com

williams&works
engineers | surveyors | planners

Specialty/Innovative Precast Solutions

Jordan Pelphrey, P.E.
Michigan Bridge Design Conference
March 17, 2021



williams&works
engineers | surveyors | planners


Overview

Projects to Discuss:

- Springwater Road Bridge
- Burnt River Bridge
- Spencer Creek
- OMSI Viaduct
- Precast Fascia Panels
- Murphy Road Bridge
- Precast Post-Tensioned Tubs
- Pedestrian Bridges – Precast Deck Panels & Pylons


Springwater Road

- Bridge Location




Springwater Road

- Colorado Tubs



Springwater Road

- Innovative Construction Solution
- Precast End Segments
- Pier Segments
 - Initially CIP
 - Changed to Precast through VE proposal



Springwater Road

- Contract Awarded based on two parts:
 - Project Proposal (VE included in Spec)
 - Price Proposal

6. Value Engineering

Points: 0 – 10


Describe your firm's methodology and experience with Value Engineering (VE). Identify any particular successful experiences and/or unique services in this area. Share any significant lessons learned on innovative delivery projects and provide a narrative on how you would approach the issues differently. How would you apply the lessons learned in those experiences on this project?

Does your team see any potential value engineering proposals that could be applied on this project that could save time and/or money? What are they and do you see any value engineering proposals being implemented?




Springwater Road

- Stage I Construction




Springwater Road

- Stage II Construction




Springwater Road

- Stage III Construction




Springwater Road

- Stage IV Construction




Springwater Road

- Stage V Construction





Springwater Road



- Stage VI Construction





Springwater Road





Springwater Road



Springwater Road



Springwater Road



Springwater Road

- Fabrication (Pier Segments Shown)



Springwater Road

- Precast Pier Segments



Springwater Road

- 120,000 LBS
- 95-feet long




Springwater Road

- Straight Segments ~ 140,000 LBS, 141-feet long



Springwater Road

Installing and Caulking the PT Duct Splices:




Springwater Road




Precast Deck Panels

- Burnt River Bridge





Burnt River



- Bridge Location



Burnt River



Burnt River



Plant Fit-Up



Site Prep



Erection



Erection






Burnt River Bridge



Spencer Creek Bridge



Spencer Creek – 3D Model





Spencer Creek – Plant Stripping & Tensioning




Spencer Creek – Rolling the Arch



Spencer Creek – Construction



80 Ton Precast
Arch Rib
Segments



Spencer Creek – Foundation



Spencer Creek – Columns & Caps



Spencer Creek – Precast Fascia






Spencer Creek



OMSI Viaduct Bridge




OMSI Viaduct



Oregon Museum of Science & Industry



OMSI Viaduct



OMSI Viaduct

Bridge Info


- Length = 425 FT
- Four Spans (BT60)
 - 118'/115'/125'/67'
- Streetcar Loading
- (4) BT60 Girders



OMSI Viaduct

Site Challenges → Vertical Clearance



- Overhead Utilities
- Railroad Tracks Below



OMSI Viaduct

The Solution → Vertically Curved Girder


- ~13" of Built-In Camber



OMSI Viaduct

Fabrication Challenges




- Form Modifications
- Stressing
- Casting
- Shipping



OMSI Viaduct

Form Geometry

- Segmented Versus Curved
- Custom Soffit
- Side Form Wedges




OMSI Viaduct





OMSI Viaduct

Strand Pattern



OMSI Viaduct

Strand Hold-Up Devices



OMSI Viaduct

Strand Profile



OMSI Viaduct

Form Stripping, Product Picking, & Storage



OMSI Viaduct

Shipping



OMSI Viaduct

Girder Erection



OMSI Viaduct

**Completed Deck &
Tracks Below In Use**






Precast Fascia Panels




Precast Fascia Panels

Design

- Design Guidelines & Loads
- Connection Type



Typical tie-back connection



Fascia Panel Considerations

Design



- Panel Size & Weight
- Tolerances (Steel & Precast)
- Project History & Experience
- Specifications & Drawings



Fascia Panel Considerations

Fabrication

- Handling
- Shipping
- Erection
- Construction Staging
- Contractor Forming



Fascia Panel Considerations

Specifications

- Form Liners
- Finish/Color
- Price \$\$



Maintenance

- Inspection
- Replacement







Columbia River Gorge National Scenic Area

- Established by Congress in 1986
- I-84 Corridor Strategy – November 2005
 - ODOT – Regions 1 and 4, Technical Services
 - Columbia River Gorge Commission
 - USDA Forest Service
 - Federal Highway Administration
 - Hood River, Multnomah and Wasco Counties
 - Consultant - OTAK, Inc.
- Provides framework for ODOT to manage and improve I-84 facilities within the CRGNSA.




I-84 Corridor Strategy





Columbia River Gorge Bridges

- Cascade Locks
 - EB and WB I-84 (Twin Bridges)
 - Single Span Precast Box Beams
- Moffett Creek Bridge
 - EB I-84
 - Three-Span Steel Plate Girders
- Mosier Creek
 - EB and WB I-84 (Single Bridge)
 - Single Span 90" Precast Bulb Tees
- Fifteen Mile Creek
 - EB and WB I-84 (Single Bridge)
 - Two-Span 84" Precast Bulb Tees



Cascade Locks



Cascade Locks




Cascade Locks - Fabrication



Cascade Locks



Cascade Locks - Connection



Cascade Locks



HYDRAULIC DATA

ITEMS	UNITS	DESIGN FLOOD	BASE FLOOD	MAX. PROBABLE FLOOD
DISCHARGE	(CFS)	7,080	9,660	18,510
FREQUENCY	(YRS.)	50	100	500
H.W. ELEV. AT UPSTREAM FACE OF BRIDGE	(FT.)	90.49	91.67	95.27
BACKWATER	(FT.)	1.35	1.94	5.17

LOCATION MAP
No Scale

PLAN
Scale: 1"=15'-0"

GRADELINE DIAGRAM
No Scale

TYPICAL SECTION
Scale: 1/8"=1'-0"

ELEVATION
Scale: 1"=15'-0"

Notes:

- 150'-0" Ctr. to cfr. and bents measured along "L" Line
- 12 - BT90 Precast Prestressed Conc. Girders w/ V/C deck
- CURVE DATA: 3°00'00" C.L., ΔS=9°17'40", T=1391.25', R=600' Sp., e=0.08
- Exis. structure to be removed
- Std. Guardrail transition, typ. 4 corners
- Modified Thrie-Beam Rail, typ. all 4 corners, see Dwg. #78505
- 30'-4" Std. Bridge End Panel, typ. both ends, see Std. Dwg. #BR165
- Concrete median barrier, see Std. Dwg. #RD590
- 92'x24'00" Bent - top "L" Line
- 87'x36'00" Bent - top "L" Line
- 30'-4" Std. Bridge End Panel, typ. both ends, see Std. Dwg. #BR165
- Shoulder distance varies, minimum shown.
- Approx. E Trail
- DHW
- Notes: Bents 1 and 2 are parallel.
- Pay limits for Concrete Parapet with Steel Post = 162'-4" ±, typ. both sides. See Std. Dwg. #BR214
- Architectural treatment, see Special Provision Section No. 0054E
- Pay limits for modified Thrie Beam Rail
- Conc. pylon, typ. see Dwg. #78511
- Finished ground, typ.
- Curtain wall
- HP 50 Yr. Flood El.= 96.2
- Class 2000 Riprap, typ.
- Exis. ground @ 43'-0" RL
- Exis. ground @ 51'-0" LT
- Wingwell, typ.
- HP 14x117, typ.
- Bent 2
- Remove existing structure to 3'-0" min. below existing ground.
- Refer to Roadway drawings for location of Regulated work areas.

For reference only - Exis. Bridge No. 07393 - Dwg. Nos. 09755, 10050, 10051, 14313, 15494-15497, 46677, 46737

STRUCTURE NO. 20798



DATE March 2008

CALC. BOOK 5910.5911, 5912




WASCO COUNTY

PLAN AND ELEVATION


78497




Mosier Creek Bridge – Top Connection




Mosier Creek Bridge – Bottom Connection



Mosier Creek – Fabrication



Mosier Creek – Access Hatch



PLAN
Scale: 1"=20'-0"

ELEVATION
Scale: 1"=20'-0"

TYPICAL SECTION
Scale: 1/4"=1'-0"

LOCATION MAP
No Scale

NOTES:
1. Elevation shown are based on the North American Vertical Datum, 1988 (NAVD 88).
2. Remove existing structure to 3'-0" min. below existing ground.

FOR REFERENCE ONLY:
Extg. Bridge No. 00308A - Deg. Nos. 1163-1166, 1336
Extg. Bridge No. 00308A - Deg. Nos. 1469, 14657, 14660, 15628-15636, 22970, 30065, 30501, 31025, 31358, 43495, 52814, 52816, 52817, 52820-52822, 52823-52828, 52830

STRUCTURE NO. 269875
DATE Oct. 2008
CALL BOOK 6012, 6019

DAVID EVANS ASSOCIATES, INC.
154th FIFTEEN MILE CREEK BRIDGE
COLUMBIA RIVER HWY (MP 88.04)
WASCO COUNTY

OREGON DEPARTMENT OF TRANSPORTATION



APPROVED FOR CONSTRUCTION
Michael W. Reynolds

DESIGNED BY R. Christ
CHECKED BY Amanda Blankenship
REVIEWED BY Steve Storkrey
DATE 12-3-2008

DATE 6/12/09
REVISION

PROJECT NO. 154th FIFTEEN MILE CREEK BRIDGE
LOCATION COLUMBIA RIVER HWY (MP 88.04)
COUNTY WASCO COUNTY

SCALE 1"=20'-0"
DRAWING NO. 19730



Fifteen Mile Creek



Other Specialty Solutions

- Floor Beams (pictured here)
- Parabolic Bottom Soffit
- Precast Tubs
- Pedestrian Bridges:
 - Deck Panels
 - Pylons




Parabolic Bottom Soffit



Precast Post-Tensioned Tubs



Precast Deck Panels – Pedestrian Bridges



Precast Pylons



Thank You!

Jordan Pelphrey, P.E.

Pelphrey@Williams-works.com



williams&works
engineers | surveyors | planners